

81 Old Ferry Rd., Lowell, MA 01854-1907 (978)596-0214 –tel (978)596-0217- fax email: sales@kfci.com

Contractor Checklist for Radio Fire Alarm Systems

Contractor Name:		te Contact Person:		
Address: Telephone Number:		_		
Job Name: Purchase Order #:				
re		ore a King-Fisher Company, Field Technician's ar nager, when you are scheduling the field service. (e		
1	Will all panels, conduit, devices, wiring, cable and antenna be installed prior to KFCi Field Technician's arrival on site. (Cancellation of Field Service less than 2 weeks before the scheduled Field Service may require additional fees for flight cancellations, changes, etc.)			N
2	Has all Field Wiring been metered and checked for	Has all Field Wiring been metered and checked for continuity?		N
3 4 5 7	Has all Field Wiring been checked for shorts and grounds?		Y	N
4	Has all grounding been completed as stated in KFCi drawings and installation manuals?		Y	N
5	Have all field devices been installed properly?		Y	N
7	Has the Antenna and Coaxial cable been installed as per King-Fisher drawings and specifications?		Y	N
8	Has a dedicated tagged, locked and labeled, primary AC circuit been installed to the panel? (Do not energize panel until KFCi Field Technician has checked the system and has authorized energizing the panel.)			N
Ki	verify that all signals are received at the receiveThe testing, troubleshooting, and adjusting, of	stallation of the Radio Fire Alarm System, start up aring station. all KFCi provided equipment. station personnel in programming the new transmitte		·
Ki	AC Power wiring, connections, circuit breaker	all wiring circuits are the responsibility of the contracts. (Do not energize panel until KFCi Technician authore, Coaxial Cable, Antenna or other equipment.		es)
Co	ontractor must provide at least one technician who is	familiar with the installation.		
Na	ame of the contractor's site contact:			
Ce	ell phone number of contractor's site contact:			
Co	ompleted By:	Title:		
Sid	aned:	Date		

Delays caused by incomplete or incorrect equipment installations, field wiring issues, or anything unrelated to King Fisher Company, inc., supplied equipment, that results in our having to remain at or return to a job site will be at the additional expense of the contractor. Under no circumstances will King Fisher Company inc be responsible for liquidated damages that are incurred for installations not being completed on time.